

# **MEASUREMENT AND VERIFICATION PLAN**

**FOR**

**DG/CHP SYSTEM**

**AT**

**SILVER TOWERS**

*February 2013*

*Submitted to:*

**New York State Energy Research and Development Authority**  
17 Columbia Circle  
Albany, NY 12203-6399

*Submitted by:*

**CDH Energy Corp.**  
PO Box 641  
2695 Bingley Rd  
Cazenovia, NY 13035  
(315) 655-1063  
[www.cdhenergy.com](http://www.cdhenergy.com)

## **Project Team:**

### **NYSERDA Project Manager:**

Paul Vainauskas  
pv2@nyserda.org

### **Site:**

Silver Towers (River Place II)  
620 West 42<sup>nd</sup> St.  
New York, NY 10036

### **Developer/Applicant:**

Silverstein Properties, Inc.,  
250 Greenwich Street, NY NY 10007

### **Engineering Consultants:**

Rafael M. Negrón  
Norgen Consulting Group, Inc.  
127 Livingston Street  
Brooklyn, NY 11201  
rafael.negrón@norgenconsulting.com  
Tel: 718-522-3736

James W. Armstrong  
Sheldon Mendonca  
DSM Engineering Associates PC  
1363-26 Veterans Memorial Highway  
Hauppauge, NY 11788  
jwillya@dsmea.com  
sheldon@dsmea.com  
Tel: 631-360-1208

### **NYSERDA M&V Plan:**

Hugh Henderson  
Pilar Lyons  
CDH Energy  
2695 Bingley Rd  
Cazenovia, NY 13035  
hugh@cdhenergy.com  
pilar@cdhenergy.com  
Tel: 315-655-1063

## 1. Introduction

Norgen Consulting Group has designed and overseen the installation of a combined heat and power (CHP) system at Silver Towers at 620 West 42<sup>nd</sup> St. in New York with engineering services provided by DSM Engineering Associates (DSMEA). The site is receiving an incentive from NYSERDA under the CHP Demonstration program.

The CHP system includes three (3) 100 kW Tecogen InVerde CM-100 engine generator units. The inverter-based systems are intended to produce a gross output of 300 kW and recover jacket water engine heat for 1.) domestic hot water (DHW) for both the North and South Towers, 2.) unit heaters for the garage. The CHP system provides power in parallel with the existing utility service.

## 2. Instrumentation

In order to quantify the performance of the CHP system, the CHP system fuel input, net electrical output, and useful thermal output will be measured. To capture that data, the Site (or its monitoring contractor) has supplied the meters and instrumentation listed in Table 1.

**Table 1. CHP System Monitoring Instrumentation**

Data Point	Description	Units	Instrument / Sensor	Output Type	Location
WG1	CHP Generator #1 Electrical Output	kW	Tecogen Inverde Sensor	Modbus RTU	At each generator
WG2	CHP Generator #2 Electrical Output	kW	Tecogen Inverde Sensor	Modbus RTU	
WG3	CHP Generator #3 Electrical Output	kW	Tecogen Inverde Sensor	Modbus RTU	
WPAR1	Parasitic Load DP-CHP-S Electrical Consumption	kW	WattNode WNB-3Y-208-P	Pulse	In panel DP-CHP-S (Mezzanine)
WPAR2	Parasitic Load DP-CHP-N Electrical Consumption	kW	WattNode WNB-3Y-208-P	Pulse	In panel DP-CHP-N (CHP Room)
WPAR1_ACC	Parasitic Load DP-CHP-S Electrical Consumption (Accumulator)	kWh	WattNode WNB-3Y-208-P	Pulse	In panel DP-CHP-S (Mezzanine)
WPAR2_ACC	Parasitic Load DP-CHP-N Electrical Consumption (Accumulator)	kWh	WattNode WNB-3Y-208-P	Pulse	In panel DP-CHP-N (CHP Room)
FG_ACC	Combined Generator Fuel Input (Accumulator)	CF	Utility Meter	Pulse	Meter dedicated to Generators
FL1	Main (Hot Water) Heat Recovery Loop Flow Rate	GPM	Onicon F1211 Range 0-180 gpm	Analog	Insertion flow meter on hot water loop in hallway near engines
TLS	Heat Recovery Loop Supply Temperature (Hot Water Loop)	deg F	Veris TI 10k T2 Thermistor	Analog	Immersion temperature sensors (2) on hot water loop in hallway near engines
TLR1	Heat Recovery Loop Return Temperature from North Tower DHW Pre-Heat (Hot Water Loop)	deg F	Veris TI 10k T2 Thermistor	Analog	
TLR2	Heat Recovery Loop Return Temperature from South Tower DHW Pre-Heat (Hot Water Loop)	deg F	Veris TI 10k T2 Thermistor	Analog	Immersion temperature sensor on hot water loop in Mezzanine
FL2	Unit Heater / Drycooler (Glycol) Heat Recovery Loop Flow Rate	GPM	Onicon F1211 Range 0-180 gpm	Analog	Insertion flow meter on glycol loop in Mezzanine
TLR3	Heat Recovery Loop Supply Temperature to Unit Heaters (Garage Entrance) UH-1 and UH-2 (Glycol Loop)	deg F	Veris TI 10k T2 Thermistor	Analog	Immersion temperature sensors (3) on glycol loop in Mezzanine
TLR4	Heat Recovery Loop Return Temperature from UH-1 and UH-2 (Glycol Loop)	deg F	Veris TI 10k T2 Thermistor	Analog	
TLR5	Heat Recovery Loop Return Temperature from Drycoolers (Glycol Loop)	deg F	Veris TI 10k T2 Thermistor	Analog	

### **Data Logger**

Readings for the installed instrumentation are recorded by an Obvius AcquiSuite datalogger. The datalogger samples all sensors approximately once per second and records one-minute totals (for pulse or digital sensors) or averages (for analog sensors). The one minute readings of heat recovery temperatures and flow rates will be used to provide an accurate calculation of heat transfer on the heat recovery loops, which are all continuous flow loops.

Based on the number of monitored data points (16), the logger will have sufficient memory to store 30 days of data if communications with the logger are interrupted. The data are downloaded from the datalogger once per day via an Internet connection provided by the Site. The data are loaded into a database, checked for validity, and posted on the NYSERDA web site.

### **Onsite Installation**

The Site (or its monitoring contractor) has installed a datalogger panel at a location in the cogeneration room agreeable to the site and developer. The monitoring system panel is approximately 2 ft x 2 ft x 1 ft. The panel is mounted near a 120 VAC power receptacle (it requires 1 amp or less). The panel and an expansion panel in the Mezzanine are conveniently located relative to the sensors listed above as well as the communications line provided by the site.

### **Communications**

The datalogger is connected the Internet via a dedicated static IP address. CDH personnel (who maintain the NYSERDA CHP website) are able to access the logger for remote configuration purposes. The IP address of the datalogger is 209.133.55.252.

### **On Site Support**

The Site will be responsible for providing access to all areas necessary for return trips to verify sensors or service the monitoring system.

## **3. Data Analysis**

The collected data listed in Table 1 will be used to determine the net power output of the system as well as the fuel conversion efficiency (FCE).

### **Peak Demand or Peak kW**

The peak electric output or demand for each power reading will be taken as the average kW in a fixed 15-minute interval (0:00, 0:15, 0:30, etc.), defined as:

$$kW = \frac{\sum_{15 \text{ min}} kWh}{\Delta t} = \frac{kWh \text{ per interval}}{0.25h}$$

### **Net Power Output**

The generator power meters will measure the individual gross output of the three engine generators (WG1, WG2, WG3). The net power delivered ( $WG_{net}$ ) is determined by subtracting the sum of the parasitic loads from the gross power output. Parasitic loads will be measured at the feed into DP-CHP-S (WPAR1) and at the feed into DP-CHP-N (WPAR2). A one-time measurement will be performed to determine the magnitude of the parasitic power use by either pump P-CHPHW-1 or P-CHPHW-2 (WPAR3).

$$WG_{net} = (WG1 + WG2 + WG3) - (WPAR1 + WPAR2 + WPAR3)$$

### **Heat Recovery Rates**

The heat recovery rates will be calculated based on the one-minute data collected. The piping arrangement at this site allows for multiple heat rates to be determined with six (6) temperature sensors and two (2) flow reading on the heat recovery loops:

The rate of useful hot water loop heat recovery in Btu/h is defined as:

$$QU = K1 \times \frac{\sum_n [FL1 \times (TLS - TLR2)]}{n} + K2 \times \frac{\sum_n [FL2 \times (TLR3 - TLR4)]}{n}$$

The rate of rejected (unused) heat recovery in Btu/h is defined as:

$$QD = K2 \times \frac{\sum_n [FL2 \times (TLR4 - TLR5)]}{n}$$

where:

K1	=	~ 500 Btu/h-gpm-°F for pure water
K2	=	~ 467 Btu/h-gpm-°F for 30% glycol at 180 °F
n	=	Number of 1-minute intervals included in period of interest

The main heat recovery loop fluid is expected to be pure water, while the secondary unit heater and heat rejection loop is expected to be 30% polypropylene glycol. The factor K will be determined based on a periodic reading of the fluid properties with a refractometer to determine the glycol concentration as well as the operating temperature if necessary.

Any heat recovery measurement can be calculated for an interval sum (Btu) by the following:

$$Q_{int} = \sum_N Q \cdot \Delta t$$

where:

N	=	Number of intervals in in period of interest
$\Delta t$	=	interval duration (hrs.)

In addition to the useful heat recovery and the dumped heat, the heat recovered for the specific loads can also be calculated using the equations above with different temperatures:

<b>Heating Load</b>	<b>Flow Rate</b>	<b>Temperature Difference</b>
North Tower DHW	FL1	TLS – TLR1
South Tower DHW	FL1	TLR1 – TLR2
Garage Unit Heaters UH-1 and UH-2	FL2	TLR3– TLR4

### **Calculated Quantities**

The fuel conversion efficiency of the CHP system, based on the lower heating value of the fuel, will be defined as:

$$FCE = \frac{QU_{int} + 3,413 \times (WG_{net})}{0.9 \times HHV_{gas} \times FG}$$

where:

- $QU_{int}$  = Useful heat recovery (Btu)
- $WG_{net}$  = Engine generator net output (kWh)
- $FG$  = Generator gas consumption (Std CF)
- $HHV_{gas}$  = Higher heating value for natural gas (~1030 Btu/CF)

Where 0.9 is the conversion factor between HHV and LHV

The FCE can be calculated for any time interval of interest (hourly, daily, monthly, etc.), depending on the resolution available for the gas meter reading.


# **Appendix A**

## **System Schematic and Cut Sheets for Key Sensors and Instruments**



REVISIONS

NO.	DESCRIPTION	DATE
1	REVISED AS PER COMMENTS	09-5-12



NO.	DATE	ISSUED	TO WHOM


**KABACK ENTERPRISES**  
 45 WEST 25TH STREET  
 NEW YORK, N.Y. 10010  
 TEL: (212) 613-5100  
 FAX: (212) 643-8967

Job Name: SILVER TOWER COGEN  
 Address: 620 WEST 42ND STREET  
 NEW YORK, N.Y. 10036

DATE: 08-08-12	SEAL:	DRAWING NO: M-001.00
DRAWN BY: A. LAZZARO		
SCALE: NONE		
		SHEET NO. 1 OF 3

NOTE:  
 ALL MECHANICAL WORK WILL  
 CONFORM TO 2008 BUILDING CODE.

"THIS PLAN IS APPROVED ONLY FOR WORK INDICATED ON THE APPLICATION SPECIFICATION SHEET. ALL OTHER MATTERS SHOWN ARE NOT TO BE RELIED UPON, OR TO BE CONSIDERED AS EITHER BEING APPROVED OR IN ACCORDANCE WITH APPLICABLE CODES"



**NOTE:**  
 1. THIS PROJECT INSTALLS THREE 100 kW INVERTER-BASED CHP MODULES, HAVING A CAPABILITY TO RUN IN PARALLEL WITH OR ISOLATED FROM THE UTILITY. ALL REQUIRED EQUIPMENT FOR A COMPLETE AND OPERATIONAL SYSTEM WILL ALSO BE INSTALLED UNDER THIS PROJECT.  
 2. ALL ELECTRICAL WORK PERFORMED UNDER THIS PROJECT SHALL BE INSTALLED IN ACCORDANCE WITH NFPA 70 (NEC) - 2008 EDITION, AS MODIFIED BY THE NYC DOB.  
 3. THE FOLLOWING TABLE IDENTIFIES THE NORMAL POSITION OF THE EQUIPMENT BEING INSTALLED UNDER THIS PROJECT:

89S-1 CLOSED	89S-2 CLOSED	89S-3 CLOSED
MTS-1 IN NORMAL	MTS-4 IN NORMAL	MTS-7 IN NORMAL
MTS-5 IN NORMAL	MTS-8 IN NORMAL	MTS-9 IN NORMAL
MTS-6 IN NORMAL	MTS-9 IN NORMAL	89S-9 CLOSED
89S-1 CLOSED	89S-2 CLOSED	UNIT 1 RUN
UNIT 2 RUN	UNIT 3 RUN	

4. REFER TO DRAWING E-10E FOR EMERGENCY OPERATIONS.  
 5. REFER TO DRAWING E-20I FOR ADDITIONAL DETAILS.

**LEGEND**

27	Undervoltage Relay	AS/AF	Ans Switch/Ans Fuse (fused disconnect)
32R	Reverse Power Relay	AF/AT	Ans Frame/Ans Trip (Circuit Breaker)
42	Contactors	+	Key Interlock
47	Phase Unbalance	⊖	Normally Open
50	Instantaneous Overcurrent	⊖	Normally Close
51	Time Overcurrent	N.C.	Out of Service
52	AC Circuit Breaker	D.D.S.	Dial of Service
59	Dervoltage Relay	⊖	Inverter
81 U/D	Under/Der Frequency Relay	⊖	Fused Disconnect
89L	Line Switch	⊖	Twin Fused Disconnect
89L	Lockable Load Break Switch	⊖	
94	Auxiliary Relay	⊖	
94	Key Interlock	⊖	
94	Normally Open	⊖	
94	Normally Close	⊖	
94	Out of Service	⊖	
94	Dial of Service	⊖	
94	Inverter	⊖	
94	Fused Disconnect	⊖	
94	Twin Fused Disconnect	⊖	

**NOT FOR CONSTRUCTION**

**DSM Engineering Associates P.C.**  
 1363-26 Veterans Memorial Highway  
 Hempstead, NY 11760

**ONE-LINE DIAGRAM**  
 SILVER TOWERS  
 300 kW DISTRIBUTED GENERATION  
 600 42ND STREET  
 NEW YORK, NY 10036

**ENGINEERING SERVICES, LLC**  
 15 THORNHILL DRIVE  
 PHOENIX, AZ 85018  
 RETIRED: 1/8/2008  
 FAX: (303) 743-2329

**Rev No. Date Description**

1	02/06/12	ISSUE FOR REVIEW AND COMMENTS
2	09/19/12	MODIFIED CHP CONNECTIONS

Drawn By: KT Scale: NONE E-1.0

THE WATTNODE is a true RMS AC watt-hour transducer with pulse output (solid state relay closure) proportional to kWh consumed. The WATTNODE provides accurate measurement at low cost to meet your needs for sub-metering, energy management and performance contract applications.

**Easy Installation** saves you time and money. The WATTNODE is small enough to fit entirely within a standard electrical panel and the screw terminals unplug for easy wiring.

The **Advanced Output** includes separate pulse channels for positive and negative power, for net metering and PV metering. Optional models are available with one pulse output channel per measurement phase, which can be used to monitor each phase independently or to monitor three separate single-phase circuits with one WattNode.


Our **Diagnostic LEDs** provide a per-phase indication of power (green flashing), negative power (red flashing), and advanced diagnostics (yellow flashing) to help troubleshoot connection problems, like swapped CTs, or excessive line voltage. See the User's Guide for a full description.

The **Pulse Series** family measures 1, 2, or 3 phases in 2, 3 or 4 wire configurations. With voltage ratings from 120 to 600 VAC and current transformer (CT) rating from 5 to 4000 amps, there is a WATTNODE combination to meet your AC power measurement requirements.

**ACCURACY** of the WATTNODE is 0.5% of reading over a wide range of power factors and harmonic content. You get true kWh measurements even with switching power supplies and variable speed drives.

Our **Safe CTs**, with internal burden resistors produce a voltage proportional to the load current. At rated current voltage is only 0.333 VAC. Split-core CTs quickly install on existing wiring and solid-core CTs cost less for new wiring.

277/480  
VAC  
120/240



(888) 928-8663



3131 Indian Road, Suite A  
Boulder, CO 80301 USA  
(888) 928-8663 Fax (303) 444-2903  
sales@ccontrolsys.com

www.ccontrolsys.com

**• Advanced Pulse Output**

Separate pulse channels for positive and negative power. Optional models are available with one pulse output channel per measurement phase.

**• Small Size**

Can be installed in existing service panels or junction boxes.

**• Uses Safe CTs**

Output limited to one volt.

**• Line Powered**

No external power supply required.

**• Digital Signal Processing**

Accurate kWh measurement over a wide harmonic range.

**• Detachable Terminal Blocks**

Easy to install and remove.



# SPECIFICATIONS

## Measurement Configurations

Single phase: 2-wire or 3-wire  
 Three phase: 3-wire or 4-wire

### Electrical

Line Powered  
 Operating Voltage Range: +15%, -20% of nominal  
 Power Line Frequency: 50/60 Hz  
 CT Input: 0.333 VAC

### Pulse Output

Optoisolated, solid state relay closures handle up to maximum 60 VDC & to 5mA  
 Standard: 4.00 Hz Bidirectional Output  
 Optional: 0.01 Hz to 600 Hz Bidirectional Output Models  
 Optional: Per-Phase Output Models 0.01 Hz to 150 Hz available

### Accuracy

Normal Operation: Line voltage: 80% - 115% of nominal  
 Power factor: 1.0  
 Frequency: 50- 60 Hz  
 Ambient Temperature: 25°C  
 Current: 5% - 100% of rated current  
 Accuracy: ±0.5% of reading

### Environmental

Operating Temperature: -30°C to +55°C (-22°F to 131°F)  
 Operating Humidity: 5 to 90% (RH)

### Mechanical


Enclosure: High impact, UL rated, ABS plastic  
 Size: 3.3" x 5.6" x 1.5"  
 Connectors: UL, CSA recognized, detachable, screw terminals (14AWG), 600V

### Optional LCD Display

Display: Eight digits, each 0.43" high  
 Reset: Wired remote and configurable front panel button  
 Enclosure: Panel mount box, 2.95" x 1.52"  
 Battery: Lithium 2/3A, replace every four years

# WATTNODE®

## Advanced Pulse Output AC Power Measurement



### WATTNODE

Model	VAC		Phases	Wires
	Line To Neutral	Line To Line		
WNB-3Y-208-P	120	208-240	3	4
WNB-3Y-400-P	230	400	3	4
WNB-3Y-480-P	277	480	3	4
WNB-3Y-600-P	347	600	3	4
WNB-3D-240-P	120	208-240	3	3
WNB-3D-400-P	230	400	3	3
WNB-3D-480-P	277	480	3	3

### LCD Displays

Model	Displays	Units
LCDA-E	Energy	WH, kWh, or MWh
LCDA-P	Power	W or kW
LCDA-EP	Energy & Power	WH, kWh, or MWh & W or kW

### OPENING CURRENT TRANSFORMERS (SPLIT-CORE)

Model	Inside Diameter	Rated Amps
CTS-0750	0.75"	5, 15, 30, 50, 70, 100, 150
CTS-1250	1.25"	70, 100, 150, 200, 250, 300, 400, 600
CTS-2000	2.00"	600, 800, 1000, 1200, 1500
CTB	Bus Bar	600, 800, 1200, 2000, 3000 (custom)

### TOROIDAL CURRENT TRANSFORMERS (SOLID-CORE)

Model	Inside Diameter	Rated Amps
CTT-0300	0.30"	5, 15, 30
CTT-0500	0.50"	15, 30, 50, 60
CTT-0750	0.75"	30, 50, 70, 100
CTT-1000	1.00"	50, 70, 100, 150, 200
CTT-1250	1.25"	70, 100, 150, 200, 250, 300, 400

Current Transformer Output Voltage: 0 - 0.333 VAC @ rated current

MADE IN THE USA


(888) 928-8663



3131 Indian Road, Suite A  
 Boulder, CO 80301

(888) 928-8663 Fax (303) 444-2903  
 sales@ccontrols.com

www.ccontrols.com



Made in the USA

**• F-1211 DUAL TURBINE •  
INSERTION FLOW METER  
ISOLATED ANALOG OUTPUT**



**DESCRIPTION**

ONICON insertion turbine flow meters are suitable for measuring electrically conductive water-based liquids. The F-1211 model provides isolated 4-20 mA and 0-10 V analog output signals that are linear with the flow rate.

**APPLICATIONS**

- Closed loop chilled water, hot water, condenser water & water/glycol/brine solutions for HVAC
- Process water & water mixtures
- Domestic water

**GENERAL SPECIFICATIONS**

**ACCURACY**

- ± 0.5% of reading at calibrated velocity
- ± 1% of reading from 3 to 30 ft/s (10:1 range)
- ± 2% of reading from 0.4 to 20 ft/s (50:1 range)

**SENSING METHOD**

Electronic impedance sensing  
(non-magnetic and non-photoelectric)

**PIPE SIZE RANGE**

2½" through 72" nominal diameter

**SUPPLY VOLTAGE**

24 ± 4 V AC/DC at 100 mA

**LIQUID TEMPERATURE RANGE**

Standard: 180° F continuous, 200° F peak  
High Temp: 280° F continuous, 300° F peak  
Meters operating above 250° F require 316 SS construction option

**AMBIENT TEMPERATURE RANGE**

-5° to 160° F (-20° to 70° C)

**OPERATING PRESSURE**

400 PSI maximum

**PRESSURE DROP**

Less than 1 PSI at 20 ft/s in 2½" pipe,  
decreasing in larger pipes and lower velocities

**OUTPUT SIGNALS PROVIDED**

Analog Output (isolated)  
Voltage output: 0-10 V (0-5 V available)  
Current output: 4-20 mA  
Frequency Output  
0 – 15 V peak pulse, typically less than 300 Hz

(continued on back)

**CALIBRATION**

Every ONICON flow meter is wet calibrated in our flow laboratory against primary volumetric standards that are directly traceable to N.I.S.T. A certificate of calibration accompanies every meter.

**FEATURES**

**Unmatched Price vs. Performance** - Custom calibrated, highly accurate instrumentation at very competitive prices.

**Excellent Long-term Reliability** - Patented electronic sensing is resistant to scale and particulate matter. Low mass turbines with engineered jewel bearing systems provide a mechanical system that virtually does not wear.

**Industry Leading Two-year "No-fault" Warranty** - Reduces start-up costs with extended coverage to include accidental installation damage (miswiring, etc.) Certain exclusions apply. See our complete warranty statement for details.

**Simplified Hot Tap Insertion Design** - Standard on every insertion flow meter. Allows for insertion and removal by hand without system shutdown.

**OPERATING RANGE FOR  
COMMON PIPE SIZES**

**0.17 TO 20 ft/s**  
±2% accuracy begins at 0.4 ft/s

Pipe Size (Inches)	Flow Rate (GPM)
2 ½	2.5 - 230
3	4 - 460
4	8 - 800
6	15 - 1,800
8	26 - 3,100
10	42 - 4,900
12	60 - 7,050
14	72 - 8,600
16	98 - 11,400
18	120 - 14,600
20	150 - 18,100
24	230 - 26,500
30	360 - 41,900
36	510 - 60,900

## F-1211 SPECIFICATIONS cont.

### MATERIAL

Wetted metal components:

Standard: Electroless nickel plated brass

Optional: 316 stainless steel

### ELECTRONICS ENCLOSURE

Standard: Weathertight aluminum enclosure

Optional: Submersible enclosure

### ELECTRICAL CONNECTIONS


4-wire minimum for 4-20 mA or 0-10 V output

Second analog output and/or frequency output requires additional wires


Standard: 10' of cable with 1/2" NPT conduit connection

Optional: Indoor DIN connector with 10' of plenum rated cable

### ALSO AVAILABLE



Display Modules




Btu Measurement Systems

## F-1211 Wiring Information

WIRE COLOR	DESCRIPTION	NOTES
RED	(+) 24 V AC/DC supply voltage, 100 mA	Connect to power supply positive
BLACK	(-) Common ground (Common with pipe ground)	Connect to power supply negative
GREEN	(+) Frequency output signal: 0-15 V peak pulse	Required when meter is connected to local display or Btu meter
BLUE	(+) Analog signal: 4-20 mA (isolated)	Use yellow wire as (-) for these signals. Both signals may be used independently.
BROWN	(+) Analog signal: 0-10 V (isolated)	
YELLOW	(-) Isolated ground	Use for analog signals only
DIAGNOSTIC SIGNALS		
ORANGE	Bottom turbine frequency	These signals are for diagnostic purposes - connect to local display or Btu meter
WHITE	Top turbine frequency	

### F-1211 Wiring Diagram

Flow meter in control system (no display or Btu meter)




- NOTE:**
1. Black wire is common with the pipe ground (typically earth ground.)
  2. Frequency output required for ONICON display module or Btu meter, refer to wiring diagram for peripheral device.

### Typical Meter Installation (New construction or scheduled shutdown)

- Acceptable to install in vertical pipe

- Position meter anywhere in upper 240° for horizontal pipe



**NOTE: Installation kits vary based on pipe material and application. For installations in pressurized (live) systems, use "hot tap" 1 1/4" installation kit and drill hole using a 1" wet tap drill.**

# TI SERIES



# TI SERIES

## Immersion Temperature Sensors

### Installer's Specifications

Wiring	22AWG; 2-wire:RTD Thermistor, 4-20mA; 3-wire: Voltage output models	
Probe	Stainless Steel	
Test Pressure	200psi	
<b>Linitemp:</b>		
Input Power	5 to 30VDC	
Output	1µA/°C or 10mV/°C	
Operating Temperature	-25° to 105°C (-13° to 221°F)	
Accuracy	Calibration Error:	1.5°C (35°F) typical; 2.5°C (37°F) max. at 25°C (77°F)*
	Error over Temperature:	1.8°C typical (35°F); 3.0°C (34°F) max. over 0° to 70°C (32° to 158°F) range 2.0°C (35°F) typical, 3.5°C (38°F) max. over -25° to 105°C (-13° to 221°F) range

\*Room temperature error documented on each unit.

## NOTICE

- This product is not intended for life or safety applications.
- Do not install this product in hazardous or classified locations.
- Read and understand the instructions before installing this product.
- Turn off all power supplying equipment before working on it.
- The installer is responsible for conformance to all applicable codes.

## QUICK INSTALL

1. Thread assembly into a pipe fitting.
2. Wire as shown (see Wiring section).

## PRODUCT IDENTIFICATION

Enclosure	Immersion Probe Length "L"	Thermowell	Sensor Type
TI <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
D = Duct G = Service Entry Body H = Threaded NPT Only W = Water resistant housing	A = 2 1/2" (64mm) B = 4" (102mm) C = 6" (152mm) D = 8" (203mm) E = 12" (305mm)	0 = None 1 = Add Thermowell	B = 100R Platinum, RTD C = 1k Platinum, RTD D = 10k T2, Thermistor E = 2.2k, Thermistor F = 3k, Thermistor G = 10k CPC, Thermistor H = 10k, T3, Thermistor J = 10k Dale, Thermistor K = 10k w/11k shunt, Thermistor M = 20k NTC, Thermistor N = 1800 ohm, Thermistor P = 10mV/°C, Linitemp R = 10k US, Thermistor S = 10k 3A221, Thermistor T = 100k, Thermistor U = 20k "D", Thermistor


  

Thermowell Sizing	
Probe Length	Thermowell Length
A (2 1/2") (64mm)	1 1/2" (38mm)
B (4") (102mm)	3" (76mm)
C (6") (152mm)	5" (127mm)
D (8") (203mm)	7" (178mm)
E (12") (305mm)	11" (279mm)


Options	
Cal Certificate	Threads
<input type="checkbox"/>	<input type="checkbox"/>
0 = None 1 = 1 point Cal validation 2 = 2 point Cal validation	Blank = NPT A = BSPT B = DIN 2999

**DIMENSIONS**


*TIG Model*




*TIW Model*




*TIH Model*



*TID Model*




**WIRING**




**NOTE:** All linitemp units are standard 3-wire 10m V/C. For 1µ A/C (2-wire) connect +15V (orange) and (white) signal wire. The (blue) wire is not connected.

3-Wire 10m V/C



2-Wire 1µ A/C





## Addendum to Silver Towers Measurement and Verification Plan

Silver Towers  
620 West 42<sup>nd</sup> St.  
New York, NY 10036

### Site Contact

Rafael M. Negron  
Norgen Consulting Group, Inc.  
127 Livingston Street  
Brooklyn, NY 11201  
rafael.negron@norgenconsulting.com  
Tel: 718-522-3736

- CDH was on site January 17, 2013 to begin the monitoring rough-in.
  - CDH Energy mounted the Obvius Acquisuite A8812 datalogger in the enclosure.
    - 120VAC power terminated in the CDH fuse/terminal block
    - 120 VAC power cable terminated in the breaker panel CP-CHP-N and labeled on the breaker card.
    - 4-gang outlet removed from the datalogger enclosure.
    - Currently a switch outside the panel controls power to the datalogger and the other equipment.
  - Wires pulled from three sensors (flow meter FL1, temperature sensors TLS and TLR1) terminated on both ends
    - Thermistors TLS, TLR1 replaced with calibrated thermistors
    - Wire pulled from gas meter terminated in the Obvius datalogger
      - location of the gas meter was not verified.
    - No wires pulled from the parasitic electrical load sensors (the WattNodes) and CTs had not been installed.
  - The 6-conductor wire pulled from the expansion board enclosure to the main datalogger enclosure was verified, and terminated on both ends.
    - The wires pulled to expansion board from five sensors (flow meter FL2, temperature sensors TLR2, TLR3, TLR4, and TLR5) terminated on both ends.
    - Thermistors TLR4 and TLR5 replaced with calibrated thermistors.
    - Thermistors TLR2 and TLR3 not replaced with calibrated thermistors because the thermistors could not be removed from those thermowells.
  - No 18g TSP wire had been pulled from the Tecogen Inverde units to the main datalogger panel.
  - Cat5 wire has been pulled to the Ethernet modem in the panel for Tecogen to communicate with the units.
  - The datalogger was able to access the Internet and upload data using DHCP, but a static IP was not established.

- CDH was on site February 12, 2013 to verify sensor locations and readings and finish the monitoring installation
  - Flow meter FL1 verified using the Portaflow meter.
    - The flow meter was installed on 3” diameter copper type L tubing instead of 4” diameter tubing, so the flow meter range was adjusted accordingly.
      - The new range is 0-85.711 gpm.
  - The gas meter wiring was terminated, and the pulse confirmed to be 1000cf/pulse.
  - The datalogger was able to establish a static IP and access the Internet to upload data.
    - Remote access of the datalogger for maintenance and repair is now possible.
  - The parasitic electrical load sensors (the WattNodes) and CTs have been installed.
    - 70A CTs installed on the parasitic load panel in the CHP room (DP-CHP-N)
    - 100A CTs installed on the parasitic load panel in the Mezzanine (DP-CHP-S).
  - Thermistors TLR2, TLR3, and TLR5 were verified using the Fluke temperature sensor.
  - Flow meter FL2 was not verified because the Portaflow meter was not able to establish a signal, possibly due to particulate in the flow.
  - The Modbus connections to the Tecogen INV-100 units was established (in a star pattern) and was confirmed to successfully transmit generator power data.

### **Summary**

All Systems Cogen purchased and installed all metering. CDH provided and installed an AcquiSuite Obvius data logger to record and send out data.

### **Networking Information**

Silver Towers has provided a network connection for the logger. The logger is located on an Ethernet connection:

- Public Static IP – 209.133.55.252
- Subnet – 255.255.255.0
- Local Static IP – 192.168.1.53 (port 4003)
- FTP Ports – 20 and 21
- SSH Port – 22
- HTTP Port – 80

The data logger IP address is 192.168.1.53. The connection allows transmission out to the public internet.

**Monitored Data Points**

Data Point	Description	Units	Instrument / Sensor	Output Type	Location
WG1	CHP Generator #1 Electrical Output	kW	Tecogen Inverde Sensor	Modbus RTU	At each generator
WG2	CHP Generator #2 Electrical Output	kW	Tecogen Inverde Sensor	Modbus RTU	
WG3	CHP Generator #3 Electrical Output	kW	Tecogen Inverde Sensor	Modbus RTU	
WPAR1	Parasitic Load DP-CHP-S Electrical Consumption	kW	WattNode WNB-3Y-208-P	Pulse	In panel DP-CHP-S (Mezzanine)
WPAR2	Parasitic Load DP-CHP-N Electrical Consumption	kW	WattNode WNB-3Y-208-P	Pulse	In panel DP-CHP-N (CHP Room)
WPAR1_ACC	Parasitic Load DP-CHP-S Electrical Consumption (Accumulator)	kWh	WattNode WNB-3Y-208-P	Pulse	In panel DP-CHP-S (Mezzanine)
WPAR2_ACC	Parasitic Load DP-CHP-N Electrical Consumption (Accumulator)	kWh	WattNode WNB-3Y-208-P	Pulse	In panel DP-CHP-N (CHP Room)
FG_ACC	Combined Generator Fuel Input (Accumulator)	CF	Utility Meter	Pulse	Meter dedicated to Generators
FL1	Main (Hot Water) Heat Recovery Loop Flow Rate	GPM	Onicon F1211 Range 0-180 gpm	Analog	Insertion flow meter on hot water loop in hallway near engines
TL5	Heat Recovery Loop Supply Temperature (Hot Water Loop)	deg F	Veris TI 10k T2 Thermistor	Analog	Immersion temperature sensors (2) on hot water loop in hallway near engines
TLR1	Heat Recovery Loop Return Temperature from North Tower DHW Pre-Heat (Hot Water Loop)	deg F	Veris TI 10k T2 Thermistor	Analog	
TLR2	Heat Recovery Loop Return Temperature from South Tower DHW Pre-Heat (Hot Water Loop)	deg F	Veris TI 10k T2 Thermistor	Analog	Immersion temperature sensor on hot water loop in Mezzanine
FL2	Unit Heater / Drycooler (Glycol) Heat Recovery Loop Flow Rate	GPM	Onicon F1211 Range 0-180 gpm	Analog	Insertion flow meter on glycol loop in Mezzanine
TLR3	Heat Recovery Loop Supply Temperature to Unit Heaters (Garage Entrance) UH-1 and UH-2 (Glycol Loop)	deg F	Veris TI 10k T2 Thermistor	Analog	Immersion temperature sensors (3) on glycol loop in Mezzanine
TLR4	Heat Recovery Loop Return Temperature from UH-1 and UH-2 (Glycol Loop)	deg F	Veris TI 10k T2 Thermistor	Analog	
TLR5	Heat Recovery Loop Return Temperature from Drycoolers (Glycol Loop)	deg F	Veris TI 10k T2 Thermistor	Analog	

**Procedure**

- Power measurements were made with a Fluke 39 handheld meter from phase to phase (p-p) and phase to neutral (p-n) and were compared to the power recorded by the data acquisition system (DAS).
  - Generator power measurements have not been verified.
  - Parasitic loads were measured on the CTs in the parasitic load panels.
- Temperatures were measured using a Fluke 51-II and a surface probe and were compared to the temperatures recorded by the data acquisition system (DAS).
  - All temperature measurements were taken from the surface of the copper piping.
- The hot water loop flow rate (FL1) was verified using a Portaflow ultrasonic flow meter, mounted on a straight section of the return piping. This verification was performed on February 12, 2013.
  - The Portaflow meter was mounted on 3 inch Type L Copper piping. The outside diameter (OD) of the piping was 3.125 inches and the piping had a thickness of 0.090 inch.

- The Onicon flow meter had been programed for 4 inch piping, so a geometric correction was applied to determine the true flow rate being measured by the Onicon meter.  $(FL_{3"True} = \frac{A_{3"True}}{A_{4"}} \times FL_{4"})$  Using that equation, the true range of the Onicon flow meter has been set as 0 – 85.7 gpm. The Onicon meter was seated by bottoming it out in the 3 inch pipe and then pulling it back ¼ inch.
- The glycol loop flow rate in the Mezzanine (FL2) was not verified. The Portaflow meter could not establish a signal through the piping.
- Natural gas verification has not been performed as of February 12, 2013.

**Verification Data – February 12, 2013**

Parasitic Power WPAR1:

Phase to Ground

<b>WPAR1 - Phase to Ground</b>	
Fluke Power Meter	DAS
<b>Total (kW)</b>	<b>Total (kW)</b>
<b>3.1</b>	<b>3</b>

Parasitic Power WPAR2:

Phase to Ground

<b>WPAR2 - Phase to Ground</b>					
	Fluke Power Meter				DAS
	Blue -> Ground (kW)	Red -> Ground (kW)	Black -> Ground (kW)	Total (kW)	Total (kW)
kW	1	220	27	<b>248</b>	<b>246.1</b>

Parasitic Power WPAR3 (One-Time Measurement):

Phase to Phase and Phase to Neutral

<b>WPAR3 - Pump P-CHPHW-1 or -2 - Fluke Power Meter</b>						
Phase to Phase			Phase to Neutral			
Yellow -> Brown (kW)	Orange -> Brown (kW)	Total (kW)	Yellow -> Ground (kW)	Orange -> Ground (kW)	Brown -> Ground (kW)	Total (kW)
3.6	3	<b>6.6</b>	2.2	2	2.2	<b>6.4</b>
(480 V)		Amps	11.4	10.5	11.5	

Temperatures:

TLR2		
Fluke Temp (°F)	DAS (°F)	Delta (°F)
128.3	129.6	-1.30
128.4	129.6	-1.20
128.1	129.5	-1.40
127.9	129.3	-1.40
128.5	129.2	-0.70
128.6	129.15	-0.55
128.5	129.1	-0.60
128.6	129	-0.40
128.7	128.9	-0.20
<b>Average (°F)</b>		<b>- 0.8611</b>
<b>Offset TLR2 : - 0.8611 °F</b>		

TLR3		
Fluke Temp (°F)	DAS (°F)	Delta (°F)
99.5	104.03	-4.53
99.7	104.63	-4.93
100.1	105.75	-5.65
102.9	106.9	-4.00
105.2	108.4	-3.20
105.3	110.62	-5.32
106.3	111.73	-5.43
107.3	112.9	-5.60
107.9	113.9	-6.00
108.5	114.8	-6.30
109.4	115.01	-5.61
110.3	116.5	-6.20
<b>Average (°F)</b>		<b>- 5.2308</b>
<b>Offset TLR3 : - 5.2308 °F</b>		

TLR5 - Thermistor #2-42		
Fluke Temp (°F)	DAS (°F)	Delta (°F)
122.1	122.92	-0.82
122.3	123.30	-1.00
122.5	123.30	-0.80
122.9	123.55	-0.65
123.3	123.60	-0.30
123.7	123.90	-0.20
124	124.20	-0.20
124.1	124.34	-0.24
124.3	124.53	-0.23
124.5	124.75	-0.25
<b>Average (°F)</b>		<b>- 0.4690</b>
<b>Adjustment : 0.9961 * d.TLR5 + 0.7364</b>		

Calibration	Mult	Offset
	<b>0.99613</b>	<b>+ 0.7364</b>
<b>Adjustment : 0.9961 * d.TLR5 + 0.7364</b>		

TLS - Thermistor #2-35		
Verification not performed on TLS because the thermistor was calibrated before installation.		
Calibration	Mult	Offset
	<b>0.98907</b>	<b>+ 0.9054</b>
<b>Adjustment : 0.9891 * d.TLS + 0.9054</b>		

<b>TLR1 - Thermistor #2-38</b>		
Verification not performed on TLS because the thermistor was calibrated before installation.		
Calibration	Mult	Offset
	<b>0.99291</b>	<b>+ 0.6356</b>
<b>Adjustment : 0.9929 * d.TLR1 + 0.6356</b>		

<b>TLR4 - Thermistor #2-41</b>		
Verification not performed on TLS because the thermistor was calibrated before installation.		
Calibration	Mult	Offset
	<b>0.99441</b>	<b>+ 0.9280</b>
<b>Adjustment : 0.9944 * d.TLR4 + 0.928</b>		

Flows:

<b>FL1 - Range 0 - 85.7 gpm</b>		
Portaflow (gpm)	DAS (gpm)	Delta (gpm)
49.1	53.3	-4.21
49.4	53.8	-4.43
49.4	53.5	-4.08
50.0	53.6	-3.57
49.2	53.7	-4.54
49.9	53.4	-3.50
48.8	53.3	-4.51
49.1	52.7	-3.61
49.0	52.5	-3.50
47.5	52.5	-5.00
<b>Average (gpm)</b>		<b>- 4.0956</b>
<b>Offset FL1 :- 4.0956 gpm</b>		

<b>FL2 - Range 0 - 150 gpm</b>		
Portaflow (gpm)	DAS (gpm)	Delta (gpm)
Verification not performed on FL2 because the portaflow meter could not establish a signal, possibly due to particulate in the flow.		
<b>Average (gpm)</b>		<b>+ 0.0000</b>
<b>Offset FL2 :+ 0 gpm</b>		